BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads and Drains in Varma Layout Amruthahalli in Ward No 07, Kodigehalli Sub Division
2	Amount of Work Portion	4423228.55
3	Estimate cost	45.00 Lakhs
4	Name Of Contractor	Sri.Ninganagowda V Patil.
5	Agreement No.	
6	No. and date Under which the work order has been issued	EE/BTP/E-PMT/250/16-17 , 26.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	—
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	
14	Time now applied for	— 215 days
15	Date of recommending time limit applied for	—
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—

21	Remarks of the AEE and the daily rate of penalty proposed	Rs: 4000=00
22	Remarks of the EE with the daily rate of penalty proposed	Rs 5250-00

Assistant Engineer

Executive Engineer
Byatarayanapura Division,

Asst. Executive Engineer
Kodigehalli Sub- Division,

Chief Engineer
Yelahanka Zone